



Marple Newtown School District

Office of the Superintendent

Elementary School Construction Projects Update August 1, 2019

Provided below is a list of recent project updates since the district's last communication on July 22nd. Due to the timing and delivery of materials, the timelines for each school's sequence of installation and completion are not the same. The district will continue to communicate weekly progress of the projects as the start of the school year approaches.

Culbertson Elementary School

- Project timeline is on schedule
- Bus loop progress is pending due weather and PennDot approvals
 - Goshen Road will have lane closures beginning Tuesday, August 6th from 9:00 – 3:00 pm. This work will continue for approximately three (3) weeks.
- Cabinetry is installed
- Windows are installed
- Tiling is being installed in bathrooms
- Ceiling and light fixtures are being installed
- Roof top units are being set

Loomis Elementary School

- Project timeline is four (4) days behind schedule
 - Extended hours and seven (7) day work weeks have been implemented to accelerate the timeline.
- Underground storm water management is installed
- Six modular classrooms and enclosed corridor are installed
- Classrooms are painted
- Classroom floors are being installed
- Tile is being installed in bathrooms
- Ceiling and light fixtures are being installed
- Roof top units are being set